

Highway 22 Reconstruction - Change Order No. 3

Unsuitable subgrade material was encountered between stations 118+00 and 131+50, a length of approximately 1,350 feet.

Work added: excavation and disposal of unsuitable material [2,180 CY], geotextile separation fabric [4,050 SY], and select granular backfill [2,180 CY].

All unit prices are those bid in the original contract. No new unit prices are established by this change order.

Change order amount: \$187,400. Revised contract amount: \$9,412,700. This amount is within the project contingency and requires no additional appropriation.

DEMONSTRATION DOCUMENT prepared by CoreFeld LLC for Olmsted County RFP2026-315.